

Porter Subdivision Construction Schedule



Task	Aug 7th	Aug 14th	Aug 21st	Aug 28th	Sept 4th	Sept 11th	Sept 18th	Sept 25th	Oct 2nd	Oct 9th	Oct 16th	Oct 23rd	Oct 30th	Nov 6th	Nov 13th
Spruce															
Tree Fencing / Signage	█														
Pulverizing	█														
Temporary Water	█	█													
Removals/strip topsoil	█	█													
Storm Sewer			█	█	█	█	█	█							
Watermain								█	█	█					
Road Excavation									█	█	█				
Granular B										█	█				
Curbs											█	█			
Sidewalks												█	█		
Granular A											█	█			
Asphalt/Driveways												█	█		
Topsoil/ Sod/ Clean up													█	█	

Schedule is a general overview of construction activities and is subject to change